

Ryan Corner Wind Farm

Weekly Construction Report July 24, 2023

General:

The first three blades have been delivered after a successful trial run with an empty blade trailer truck. Traffic management is in place for the complete journey and only minor disruptions will occur at some intersections. Tower sections and other components will begin to be delivered during the coming week. The temporary met masts are being removed. The permanent met masts will be installed later this year.



Foundations and Access Tracks:

44 out of 52 foundations have been poured and 30 backfilled. Stabilisation of the access tracks and hard stands using lime and cement continues across the site as final preparations are made for the delivery of turbine components.

Connections:

Stringing of wires along the transmission line continues.

68 out of 76 poles are now standing.

Works within the 132kV side of the Collector Substation are mostly complete.

