

# Ryan Corner Wind Farm

## Weekly Construction Report August 21, 2023

### General:

The excellent weather has made it possible for a lot of progress on site. Components are delivered daily, erection on 6 turbines has started with the bottom 2 tower sections in place. The main crane has been assembled on site and is ready to lift the higher sections in place.



### Foundations and Access Tracks:

Maintenance and final inspections of the hardstands and access tracks continues as the locations are handed over to Vestas. Excavation on 3 of the final 5 turbine locations and access tracks has commenced.

### Connections:

Stringing along the transmission line is well underway and some sections have been tensioned. Trenching and installing underground cables is continuing at the sub station and throughout the wind farm.

