

Ryan Corner Wind Farm

Weekly Construction Report August 28, 2023

General:

Driving past the wind farm site it is very apparent that progress is being made. The first turbine is erected and the lower tower sections are in place for 9 more. The two lower sections of the tower are put in place by a smaller crane, the large crane is then moved into position to complete the turbine. Placing the top tower sections, the hub, rotor and blades can sometimes be delayed if the wind and weather conditions are not suitable.



Foundations and Access Tracks:

Maintenance and final inspections of the hardstands and access tracks continues as the locations are handed over to Vestas. Excavation on the final 5 turbine locations and access tracks has commenced.

Connections:

The final stringing and tensioning along the transmission line is progressing. Work at the collector substation is advancing and the maintenance and operations building are being constructed. Trenching and laying of the underground cables to connect the turbines is working through the site.

