

Ryan Corner Wind Farm

Weekly Construction Report September 18, 2023

General:

Beautiful weather has been a bonus this week after the storms of the previous week. Turbine components are delivered daily as well as the delivery of the switch room for the substation. Excavation is continuing in the northeastern section preparing for the final foundation pours.



Foundations and Access Tracks:

The final 5 foundations are close to ready for the final pour. 2 of these foundations will be poured next week if the good weather continues. Final checks of the access tracks and hardstands continues as another section is completed and handed over to Vestas for the turbine erection.

Turbine Erection and Connection:

Four turbines have been fully erected and 12 have the first two tower sections in place. The sub station is progressing, the transformers are in place, the control room is in place, the switch the switch room has been delivered, and the operations and maintenance room is being fitted out. Work is continuing on the bench for the STATCOM (static synchronous compensator).

