

# Ryan Corner Wind Farm

## Weekly Construction Report October 23 2023

### General:

A great week of fine weather always means progress on the wind farm. Component deliveries continue daily and turbines are erected when the wind stays at an agreeable speed. Reinstatement of the concrete batch plant is nearing completion.



### Turbine erection:

12 turbines are now erected and 9 are at the pre install stage of 2 sections. Backfilling is taking place on the final foundations and the access tracks and hardstands are being maintained. The picture above shows the main crane being reassembled after being shifted.

### Connections:

The internal underground cabling is progressing across the site and the works on the collector substation is continuing. The transmission poles between the wind farm and the terminal station at Tarrone are all erected and stringing has been completed between the poles.

