

Ryan Corner Wind Farm

Weekly Construction Report October 30 2023

General:

With all the foundations poured the concrete batch plant has demobilised and work has commenced to reinstate the area. The access tracks and hardstands are being maintained across the site.



Turbine erection:

14 towers now fully erected.
7 are at pre-Install stage with 2 tower sections installed.
The component deliveries continue regularly through the western access on Youls Road.

Connections:

The statcom bench is being excavated as the final stages of the sub station are completed. RJE are moving ahead with the cable trenching and the good weather is helping to keep a steady progress.

