

# Ryan Corner Wind

## Farm

### Weekly Construction Report

November 06 2023

#### General:

As always, a lot of activity on site again during the past week. Permanent gates and fencing are being installed across the wind farm as the civil construction is coming to an end. The civil crews are finishing up as the focus is on maintenance of the tracks and hardstands and turbine erection.



#### Turbine erection:

Good weather and low winds are helping the erection of the turbines. 16 towers or 30% of the turbines are now fully erected. 5 are at pre-install stage with 2 tower sections installed. The components are continuing to arrive and go through a thorough inspection and cleaning.

#### Connections:

The substation is taking on its final shape. The operations building and storage sheds are in place, and trenches and cabling is being done for the STATic synchronous COMPensator (Statcom). The Statcom is necessary to regulate the suitable amount of reactive current.

