

Ryan Corner Wind Farm

Weekly Construction Report January 22 2024

General:

The permanent met masts are being installed. If you look closely at the photo to the right, the installers are the black dots near the top of the mast! The masts are as high as the hub of the turbines, 112 meters.



Turbine erection:

25 towers are now fully erected, 11 are at pre-Install stage. As individual turbines are fully erected the task of rehabilitating the surrounding ground to pasture is commenced. Rehabilitation works are also carried out along the completed cable trenches.

Connections:

The internal cabling is more than 85% completed. The cabling connects the 8 collector groups of turbines to the sub station.

The photo opposite shows the level of work that is being done at the internal sub station.

