

# Ryan Corner Wind Farm

## Weekly Construction Report March 11 2024

### General:

The wind farm site was closed to all construction work on the Total Fire Ban days. Some minor activities were undertaken dependant on the CFA issued permits. Staff continued to be present at the compound to monitor the weather situation.



### Turbine erection:

31 towers are now fully erected, 20 are at pre-install stage. Two cranes are now on site and progress will move along quickly.

### Connections:

The on-site collector sub station is looking very neat and tidy. Asphalt has been laid down for the carpark area. Connection of the cables and testing is ongoing at all the areas in the sub station.

